OmmNoMi Automation LLP

AUDIT MANDATE

Doc Ref: SHK-MFG-AUD-2026-01

Version: v1.0.0

SHALI KUL™ — Manufacturer Compliance & Technical Audit

Third-Party Chemical Blending & Bottling Plant Pre-Qualification Matrix

ISSUED BY	SHALI KUL™ Commercial Directorate (Brand Owner / Marketer)
TARGET RECIPIENT	Shortlisted Chemical Formulators, Lube Blenders & Packaging Plants

AUDIT SCOPE	ISSUANCE DATE	EVALUATION GATE	PREPARED BY
Radiator Coolants (Phase 1) & Lubes (Phase 2)	October 29, 2026	🔒 Mandatory PO Release Gate	Nomeshwer Sharma & Hardik Sharma

QUALITY & LEGAL DIRECTIVE FOR MANUFACTURING PARTNERS

To qualify as an approved contract manufacturing partner for **SHALI KUL™**, the plant must verify full compliance with all statutory environmental consents, chemical formulation standards, in-house laboratory testing, and automated induction sealing. Completion of this audit and delivery of verified document copies is a **strict pre-condition prior to the issuance of Purchase Orders or packaging dispatches.**

SECTION 1: STATUTORY & ENVIRONMENTAL CONSENTS (MANDATORY PROOFS)

⚠️ **NON-NEGOTIABLE ENVIRONMENTAL & FACTORY GATE**

All chemical processing, hazardous effluent treatment, and emissions must operate 100% under the manufacturer's statutory purview. SHALI KUL™ requires notarized/self-attested copies of the following current licenses:

#	STATUTORY DOCUMENT	REGULATORY AUTHORITY	REQUIRED VERIFICATION & DOCUMENT TO ATTACH	AUDIT STATUS	STATUS
1.1	**Factory License**	Directorate of Factories	Valid license under Factories Act, 1948 for chemical blending and automated bottling.	☐ Verified ☐ Attached	MANDATORY
1.2	**SPCB Consent to Operate (CTO) — Water**	State Pollution Control Board	Valid CTO under Water Act, 1974 for trade effluent and Zero Liquid Discharge / ETP.	☐ Verified ☐ Attached	MANDATORY
1.3	**SPCB Consent to Operate (CTO) — Air**	State Pollution Control Board	Valid consent under Air Act, 1981 covering stack emissions and storage tanks.	☐ Verified ☐ Attached	MANDATORY
1.4	**Hazardous Waste Authorization**	SPCB (HWM Rules, 2016)	Valid authorization for storage, handling, and authorized disposal of chemical wastes.	☐ Verified ☐ Attached	MANDATORY
1.5	**Industrial Fire Safety NOC**	Fire Services Dept	Valid industrial Fire Safety NOC for chemical warehouse and flammable fluid handling.	☐ Verified ☐ Attached	MANDATORY
1.6	**GSTIN & PAN Documentation**	CBIC / Income Tax	Active GSTIN certificate indicating chemical job work and blending classifications.	☐ Verified ☐ Attached	MANDATORY

SECTION 2: PLANT INFRASTRUCTURE & BLENDING EQUIPMENT CAPABILITIES

#	EQUIPMENT / FACILITY	REQUIRED TECHNICAL SPECIFICATION	PLANT CAPABILITY	VERIFICATION
2.1	**Demineralized (DM) Water Plant**	RO + Demineralizer system: Conductivity `< 5 µS/cm`, TDS `< 10 ppm`, Hardness `0 ppm`. *(Zero tap water permitted).*	Conductivity: _____ µS TDS: _____ ppm	MANDATORY
2.2	**SS304/SS316 Mixing Kettles**	Stainless steel closed blending vessels with motorized variable-speed mechanical agitators for homogenous dye and inhibitor blending.	Vessel Grade: _____ Batch Vol: _____ L	REQUIRED
2.3	**Daily Production Output**	Guaranteed daily blending and bottling throughput of 1,000 to 3,000 Litres/day.	Daily Cap: _____ L/day	AGREED
2.4	**Clean Packaging Warehouse**	Dedicated, rodent-free indoor storage space to hold empty HDPE bottles, labels, and 5-ply cartons supplied by SHALI KUL™.	Area: _____ sq.ft	AGREED

SECTION 3: IN-HOUSE QC LABORATORY & BATCH TESTING EQUIPMENT

Mandatory Batch Certificate of Analysis (COA): The plant must test every single batch before packaging and provide a signed COA verifying Glycol %, Specific Gravity, Boiling Point, pH, and Foam Break Time.

#	TESTING INSTRUMENT	TARGET STANDARD & VERIFICATION PARAMETER	CALIBRATION STATUS	RESULT
3.1	Optical Refractometer / Hydrometer	Measures Monoethylene Glycol (MEG) % and Specific Gravity: `1.110 to 1.125` at 20°C for pure concentrate.	☐ Calibrated	PASS
3.2	Equilibrium Boiling Apparatus	ASTM D1120 / IS 5759 apparatus verifying boiling point: `> 155°C` for concentrate; `> 108°C` for 1:3 diluted.	☐ In-House ☐ Out-Sourced	PASS
3.3	Digital pH Meter (Two-Point)	Verifies fluid pH strictly between `7.5 and 9.0` (buffers 7.0 & 10.0) to eliminate radiator and solder acidity.	☐ Calibrated	PASS
3.4	Corrosion & Foam Test Bench	Multi-metal compatibility test (Aluminum, Copper, Brass, Cast Iron, Solder); Foam break time strictly `< 3 seconds`.	☐ In-House ☐ Third-Party	PASS

SECTION 4: CHEMICAL FORMULATION STANDARDS & RAW MATERIAL AUTHENTICITY

SPECIFICATION FIELD	NON-NEGOTIABLE CHEMICAL STANDARD	MANUFACTURER AGREEMENT
Active Glycol Base	**Virgin Grade Monoethylene Glycol (MEG) ONLY.** *(Recycled, recovered, or re-refined MEG is strictly prohibited).*	☑ Agreed (Virgin Only)
Inhibitor Chemistry	**100% Silicate-Free, Phosphate-Free, Borate-Free, Amine-Free** Organic Acid Technology (OAT) carboxylates with copper/brass passivation.	☑ Agreed (True OAT)
Hard Water Tolerance	Formulation must contain high-grade calcium-chelating agents that tolerate up to 200 ppm water hardness without precipitating sludge.	☑ Agreed
Retained Sample Retention	Plant must seal and retain a **500 mL reference sample from each batch for 24 months** to resolve any field quality inquiries.	☑ Agreed (24 Months)

SECTION 5: BOTTLING, INDUCTION SEALING & PACKAGING QUALITY CONTROL

#	PACKAGING OPERATION	QUALITY MANDATE & OPERATIONAL TOLERANCE	PLANT COMPLIANCE
5.1	Volumetric Dosing Precision	Automated filling line delivering `±1.0%` accuracy (minimum 1,000 mL net volume at 29.5°C per Legal Metrology).	☐ ±1% Guaranteed
5.2	Induction Heat-Sealing	High-frequency induction sealer bonding aluminum-foil wad completely flush to HDPE rim; zero burning, wrinkling, or seepage.	☐ 100% Hermetic Seal
5.3	Continuous Inkjet Batch Coding	High-contrast automated printing of Batch No, Mfg Date, Expiry, and MRP on bottle neck/shoulder with zero smudging.	☐ CIJ Machine Active
5.4	Plant Leakage Stress-Test	Mandatory testing: 1 out of every 100 finished bottles inverted in vacuum chamber at 0.5 bar for 15 mins with zero drops.	☐ 1/100 Test Protocol
5.5	Packaging Scrap Wastage Cap	Total packaging material handling loss (bottles, caps, stickers) strictly capped at **maximum 1.5%**. Excess debited to plant.	☐ Capped at 1.5%

SECTION 6: COMMERCIAL & LEGAL COVENANTS (CONTRACT SIGN-OFF)

CONTRACTUAL CLAUSE	LEGAL SCOPE & MANUFACTURER OBLIGATION	AGREEMENT STATUS
Defective Batch Liability	The manufacturer undertakes to bear 100% replacement cost of chemical fluid and wasted packaging materials if any batch fails agreed COA metrics or leaks in transit due to faulty sealing.	☑ Agreed in Full
IP & Trade Dress Protection	Manufacturer acquires zero rights over SHALI KUL™ trademarks, vector artwork, or formulations, and covenants never to supply identical trade dress to any other brand.	☑ Agreed in Full
Non-Disclosure & Non-Compete	Manufacturer agrees not to directly contact, quote, or supply any dealer, retailer, or distributor network built by SHALI KUL™.	☑ Agreed in Full
Turnaround SLA	Guaranteed dispatch of finished packaged goods within **7 to 14 working days** from receipt of packaging materials and purchase order.	☑ 7–14 Day SLA

MANUFACTURER OFFICIAL AUDIT DECLARATION & ACCEPTANCE

MANUFACTURING PLANT NAME: _____

FACTORY ADDRESS & STATE: _____

AUTHORIZED SIGNATORY NAME: _____

DESIGNATION & PHONE: _____

"I hereby declare that our manufacturing facility satisfies all statutory, infrastructure, laboratory, and sealing standards listed above, and we agree to execute job work under the stated commercial and quality covenants for SHALI KUL™."

Factory Stamp / Seal:

Authorized Signature & Date: _____

Nomeshwer Sharma

Business Process Developer & Implementor · OmmNoMi Automation LLP

To engineer self-sustaining, intelligent operational ecosystems that empower business builders.

Hardik Sharma

Assistant Developer · Product Research & Development · OmmNoMi Automation LLP

To build technical architectures that keep brand operations at the cutting edge of innovation.